											REH	IABILITASI PLTI	U UNIT 1 KE		T ACEH																	
ID O	Task Name	Duration	Start	Finish	Progress -2	-1 1 2 W T E	3 4 5	6 7	8 9 10 11 1	2 13 14 15	16 17 18 19	20 21 22 23 2	Mar '14 24 25 26 27	7 28 29 30	31 32 33	34 35 36	6 37 38 3	9 40 41	42 43 44 45	5 46 47 4	8 49 50 5	1 52 53 54	Apr '14 55 56 57 5	3 59 60 61 6	2 63 64 65 6	66 67 68 69 70	71 72 73	3 74 75 76	77 78 79	80 81 82	83 84 85	ay '14 86 87 88
1 2	REMAINING LIST REHABILITASI PLTU UNIT 1 KKA RAW WATER RESERVOAR			Fri 16/05/14 Tue 01/04/14																												
3 4	Pemindahan air di Kopartment B ke Kompartement A Repair pipa suction yang keropos			Tue 25/03/14 Wed 26/03/14			- -	[-]-1	- -]-[-]-			- -]- - -	- -				F-			. - - -	[-]-[-									
5 🗸	Coating pipa suction yang keropos	1 day	Wed 26/03/14	Wed 26/03/14 Thu 27/03/14	100%					1:1:1:				1:1:1:1								. - - -	[] [] [1:1:1:1								
7	Pembersihan Sludge (Lumpur) Pengisian air di Compartment B			Fri 28/03/14			 	- -+	- -	1	- - - -	- - - -	· - - + - -		- - -) "		-	├ - - { - -		· - -	. - -	-	- - -	- - -	- - - - -	- -	- -	-+- -+		- -	- - -
8 2	Pemindahan Air sisa pada Compartment A ke Komp Pembersihan Sludge/lumpur bila memungkinkan			Sat 29/03/14 Mon 31/03/14		1111	1:1:1:			1:1:1:				1:1:1:1		[]				1.1	1::1:											
10	Perbaikan pipa suction yang keropos	1 day	Sun 30/03/14	Sun 30/03/14	100%		 	- -+	- -	1	- - - -	- -	- -+- -				🚛	-	- - - -	- - -	1	. + - -	-		- - - -		- -	- -			- -	
11	Coating pipa suction yang keropos Pengisian air pada komparment B		Mon 31/03/14 Tue 01/04/14	Mon 31/03/14 Tue 01/04/14		1111	1:1:1:			1:1:1:				1:1:1:1		[]				1.1	1::1:											
12	CHLORINE UNTUK RAW WATER			Tue 01/04/14			 		- -	1	- - - - -	- - - -	- - + - -					-∤ 🚝			↓ -⊦- -	. - -	-		- - + - -		- -	- -	- + -		- -	
14	Pengadaan chemical Chlorine Re-instalation Chlorination plant		Tue 01/04/14 Sat 05/04/14	Fri 04/04/14 Tue 08/04/14		I	1:1:1:			1:1:1:				1:1:1:1	-1-1-	[]]																[]][
16	CHLORINE UNTUK MILL WATER			Sat 12/04/14			 - -	- -+	- -	1			- -+- -							7-7-1		+++	-		- - - -	- - - - -	- -	- - -	-+-	+	- - -	
17 III	Pengadaan chemical Chlorine Re-instalation Chlorination plant	4 days	Tue 01/04/14 Wed 09/04/14	Fri 04/04/14 Sat 12/04/14	0%	I	1:1:1:			1:1:1:				1:1:1:1	-1-1-	[]]		>=		1. [. [[]][
19	CHLORINE UNTUK COOLING TOWER	16 days	Tue 01/04/14	Wed 16/04/14	0%		 - -	- -+	- -	1			- -+- -									· ; -	┞╶ ┼╸		- - - -	- - - - -	- -	- - -	-+-	+	- - -	
20	Pengadaan chemical Chlorine			Fri 04/04/14		I	1:1:1:			1:1:1:				1:1:1:1	-1-1-	[]]		٧=		1. [. [[]][
21 22	Re-instalation Chlorination plant HCL	8 days	Thu 03/04/14	Wed 16/04/14 Thu 10/04/14	0%		 	- -+	- - - -	1-1-	- - - -	- - - -	- - + - -	1-+-	- - -	- - -	+- -+	- - -			+++	1-7	 	- - - -	- - - -		- -	- - - - -	-+- -		- - -	- - -
23	Pengadaan chemical HCL	4 days	Thu 03/04/14	Sun 06/04/14 Wed 09/04/14	0%	111	I = - 1 =	[][]						1:1:1:1	- - -	[] []		[] []														
25	Pengadaan tangki Storage HCL 2 x 5000 liter (Fiber) Pembuatan pondasi untuk tangki storage HCL	3 days	Sat 05/04/14	Mon 07/04/14	0%		 	- -+	- - - -	1	- - - -	- - - -	· - - + - -	1-1-1	- - -	- - -	-	- - -	- 77		Ţ	. - - -	- - -		- - - -	- - - - -	- -	- -	-+- -+		- - -	- - -
26 27 28	Pemasangan Tangki Sorage HCL ke pondasi Pemasangan instalasi pendukung	1 day	Tue 08/04/14	Tue 08/04/14	0%	1111				1:1:1:				1:1:1:1][[1111	
28	DIESEL ENGINE NO. 1	30 days	Mon 31/03/14	Tue 29/04/14	0%		 	- -+	- - - -	1	- - - -	- - - -	· - - + - -	1-1-1	- - -	- - -	-	┢┵╸	- - - - - - - -	 - - 		4	 - - -			- - - -	- -	- -	-+- -+		- - -	- - -
29 111 30	Pengadaan Spare part	7 days	Mon 31/03/14	Sun 06/04/14 Mon 07/04/14	0%					1:1:1:																						
31	Pengosongan oli Pembersihan filter			Tue 08/04/14			 		- -				- - + - -					- - -	┝╫╾╬╼┝	- - 📑	<u>-</u> - -	: - - -	-	- - -	- - -		- -	- -	-+- -+			
33	Kalibrasi Injeksi Pump	5 days	Wed 09/04/14	Sun 13/04/14	0%		1:1:1:			11111				1:1:1:1					[[[:3:[:						: [] [] []							
33 34	Kalibrasi Nozzle Penggantian Spare part/ pemasangan Spare Part ba		Mon 14/04/14 Sat 19/04/14	Fri 18/04/14			 		- -				- - + - -					- - -	- - - - - - - - - - - - -		- -	. -	רוב זו בור ז	<u> </u>	<u> </u>		- -	- -	-+- -+			
34 35	Pengisian Oli baru (Type MEDITERAN S40) Est. 24 (1 day	Sat 26/04/14	Sat 26/04/14		1111				1:1:1:				1:1:1:1																		
36 III	Pengadaan Solar DIESEL ENGINE NO. 2			Tue 29/04/14 Fri 16/05/14			 		- -	1	- - - -		- -+- -					<u></u>			<u> </u>			<u></u>								
37 38	Pengadaan Spare part	7 days	Mon 31/03/14	Sun 06/04/14	0%		1:1:1:			1:1:1:				1:1:1:1				-			1											
39 III	Pengosongan oli Pembersihan filter			Sun 27/04/14 Mon 28/04/14			 		- -	∤- -			- -+- -				. - +	-	- - - -	- - -		. + - -	-	- - -	+ <mark>-</mark> -	- 🔁 - -	- -	- -			- -	
41	Kalibrasi Injeksi Pump			Sat 03/05/14		1111				1:1:1:				1:1:1:1					1111111					1:1:1:1	:							
42 43 44	Kalibrasi Nozzle Penggantian Spare part/ pemasangan Spare Part ba		Sun 04/05/14 Fri 09/05/14	Thu 08/05/14 Thu 15/05/14			 		- -		- - - -		- - + - -					- - -	- - - -	- - -	- -	. - -	-	- - -	- - - -	- - - - -	- -		<u> </u>			
44	Pengisian Oli baru (Type MEDITERAN S40) Est. 24 (1 day	Fri 16/05/14	Fri 16/05/14	0%	- t : l :				1:1:1:		- - - -		1:1:1:1					<u> </u>	1:1:1:		:		1-1-1-1	: <u> </u>	:						
45 11	Pengadaan Solar COMPRESSOR	4 days 29 days	Sat 26/04/14 Fri 04/04/14				- -		- -	1	- - - -		- - + - -					- - -	-		1		<u> - </u>		. . . %			- - -	- + -		- -	
47	Penggantian oli Compressor		Fri 04/04/14	Sat 05/04/14	0%	:::::	1:1:1:			1:1:1:				1:1:1:1		1:1:1:								1:1:1:1	: [] : []							1111
48	Pengecekan Freon Compressor Test Running Compressor		Sun 06/04/14 Thu 01/05/14	Sun 06/04/14 Fri 02/05/14			- -		- -									-	- - - -									- - -	- + -		- -	
50	BATTERY	14 days	Thu 20/03/14	Wed 02/04/14	93%	:::::	1:1:1:			1:1:1:										1:1:1:				1:1:1:1	: [] : []							1111
51 V	Pengetesan Dummy Load batterai existing Pengadaan Battery Baru (Temporary)			Wed 26/03/14 Wed 02/04/14			- -		- -							7-7-			<u></u>	- - -	- - -	. - -		- - -	- - -	- - - - -		- - -	- + -		- -	
53	Pengetesan charger battery	4 days	Thu 27/03/14	Sun 30/03/14	90%	:::::	1:1:1:			1:1:1:				1:4:1:		 			T::::	1:1:1:				1:1:1:1	: [] : []							::::::
55	Assembly battery baru TURBINE			Wed 02/04/14 Mon 31/03/14			- -		- -	1	- - - -					-					- -	. - - -	-	- - -	-			- - -	- + -		- -	
56	Pengisian Oli	1 day	Tue 11/03/14	Tue 11/03/14	100%	-1:1:	1 - 1 - 1 -			1:1:1:				1:1:1:1				: [] :		1:1:1:												
57 58	Purifikasi Oli Test Running MOP No.1			Tue 18/03/14 Thu 20/03/14			∤ - - ∤ -̄	- -	- - - - -	1	- - - -	- 			- - -	- - -	-	- - -	- { -	- - -	4-1-4	. - - -	- - - -	- -	- - -	- - - - -	- -	- - -	-		- - -	- - -
59	Test Running MOP No.2	2 days	Fri 21/03/14	Sat 22/03/14	100%	1111	1:1:1:			1:1:1:									<u> </u>													
60	Test Running EOP Simulasi test interlock Turning gear dan Oil System			Sun 23/03/14 Mon 24/03/14			 	- -+	- - - -	- - -	- - - -	- - - -	- - + - -	4-4-1-4	- 🚘	<u>k</u> - - -	- -	- - -		- - -	-	. - - -		- - -	- - - -	- - - -	- -	- - - -	-		- - -	- - -
62	Test Interlock Turning gear dan Oil System	1 day	Tue 25/03/14	Tue 25/03/14	100%	111	1:1:1:					- - - - -		1:1:1:1					<u> </u>	1:1:1:		1:1:1:		1:1:1:1	: [] : []	: 1 : [:] :] :					:::1:	
63	Running Turning Gear Pengetesan HO Pump No.1			Mon 31/03/14 Wed 26/03/14			 	- -+	- -	1	- - - -		- + - -	4-4-1-4	- - -		F 717 T	-	} 			. - - -		- - -	- - -	- - - - -	- -	- - -	-		- - -	- - -
65	Pengetesan HO Pump No.2	1 day	Thu 27/03/14	Thu 27/03/14	100%	1111	1:1:1:			1:1:1:				1:1:1:1						1:1:1:		1:1:1:										1:1:1:
66 67	Pengetesan HO vapour Extractor PLC WTP			Wed 26/03/14 Mon 05/05/14			 	- -+	- - - -	- - -	╎╌┤╌┝╶	<u> </u>	<u>- - </u>	1-1		Y	<u> </u>	- - -	<u> </u>	<u> </u>	<u> </u>	4-1-1-	 	 	+	- - - -		┵┵┵	-		- - -	- - -
68	Penormalan PLC area WTP	3 days	Tue 11/03/14	Thu 13/03/14	50%	111	1:1:1:			1:1:1:				1:1:1:1						1:1:1:	1:1:1:			1:1:1:1					:::::::			
69 % 70	Pengetesan secara fungsi dari PLC area WTP EHC GOVERNOUR			Mon 05/05/14 Mon 05/05/14		- - -	∤ - - <u>}</u> -	- -	- - - - - -	- - -	- - - -	- - <u> </u> - - -	· - - - -	4-+-1-7	- -	- - -		- - -	<u> -}-[</u>	1-[:	1.[1]	1.[1]	1-1-1-1	1-1-1-1	. <u> </u>				-+-		- -	-
71	Penormalan EHC Governour	3 days	Thu 03/04/14	Sat 05/04/14	0%	111	1:1:1:	1:1:1		1:1:1:		<u> - - - -</u>		1:1:1:1		1:1:1:					1:1:1	1:1:15		1:1:1:1	1111	: <u> </u>	:::::::E	<u> </u>	<u> </u>			t : : :
72 (6)	Test karakteristik Control Valve ACC BOILER			Mon 05/05/14 Fri 09/05/14		- - -	∤ - - <u>}</u> -	- -	- - - - - -	- - -	- - - -	- - <u> </u> - - -	· - - - -	4-+-1-7	- -	- - -		- - -	- - - - - - - - - -	4-6-6	4-[-]-	+-[-]-	- - -		- - - -	- - - - -	. - 🏸			,- - -	- -	-
74	Penormalan fungsi ACC Boiler	3 days	Wed 07/05/14	Fri 09/05/14	0%	111	1:1:1:	1:1:1		1:1:1:		<u> - - - -</u>		1:1:1:1		1:1:1:			<u> </u>	1:1:1:	1:1:1:	1:1:1:		1:1:1:1	<u>: </u>	: <u> </u>		: : :				t : : :
75	CCR Penormalan Recorder di CCR dan WTP(Paper,Moto	33 days 4 days		Tue 06/05/14 Mon 07/04/14		-[-]-	- - -	- -	-[-]-[-]-	1757		- - - - -		45 5 5	-[-]-	- - -	. [] [] .	-[-]-		111	1-1-1-	1					1-1-1-		ا ا ا ا	-[-]:1	-1-1-	- - -
77	Function test system	4 days	Sat 03/05/14	Tue 06/05/14	0%	<u>-</u> -	1:1:4-	1-1-1	-[-]-[-]-	1:1-		1-1-1-1-	: - -	1:1-1-1	1:1:1-	t:	:	- [- [-	t tla 📅][[-	1:1-1-	1:1-1-	1:1:1-1	<u> </u>	:	:		- - -	- - -	:[-	:::1-	t - - -
78 79	GENERATOR Test Proteksi Generator			Mon 14/04/14 Fri 11/04/14		1111				1:1:1:				1:1:1:1	1111	[:::]:		IF [] [[[] [] [¶][][]	1:1:1:1					- - -	11111	1111	[: : :
80	Pengukuran Tan Delta			Sun 13/04/14			 	- -+	- - - -	1-1-	- - - -	- - - -	- - + - -	1-+-	- - -	- - -	+- -+	- - -	┝╫╌╢╌╟	- -	111	-		- - - -	- - - -	- - - - -	- -	- - - - -	-+- -		- - -	- - -
Project: Remaini		Sp	plit	1 1 1	Prog	gress			Miles	one	\$	Sumi	mary	<u> </u>		Projec	t Summary	<u></u>		Extern	al Tasks			External Miles	one 💠		Deadline	û				
Date: Fri 04/04/1	4																															
DIBUAT OLEH																																

DIBUAT OLEH
PT. PJB SERVICES

REHABILITASI PLTU UNIT 1 KERTAS KRAFT ACEH REMAINING LIST-2 ask Name Pengukuran tahanan (RDC) Mon 14/04/14 Mon 14/04/14 82 MAIN TRANSFORMER 59 days Thu 20/02/14 Sat 19/04/14 59% 83 Assesment Trafo (Lueng Bata) 2 days Sun 30/03/14 Mon 31/03/14 100% Pengadaan Trafo 4 days Fri 04/04/14 Mon 07/04/14 0% Pembuatan Pondasi Trafo 30 days Thu 20/02/14 Fri 21/03/14 Pemasangan Grounding Trafo 3 days Thu 03/04/14 Sat 05/04/14 86 Pembuatan ruang Switch Gear 45 days Thu 20/02/14 Sat 05/04/14 Pengadaan dan Pemasangan Kabel Trafo 7 days Sun 13/04/14 Sat 19/04/14 89 III 90 III Pengadaan dan Pemasangan Cubicle Panel 5 days Sun 13/04/14 Thu 17/04/14 Pengadaan dan Pemasangan NGR 5 days Sun 13/04/14 Thu 17/04/14 Pengujian proteksi Trafo 2 days Fri 18/04/14 Sat 19/04/14 TRAFO WATER INTAKE 92 26 days Fri 28/03/14 Tue 22/04/14 93 Assesment Trafo (Takengon) 1 day Fri 28/03/14 Fri 28/03/14 100% 94 2 days Sat 29/03/14 Sun 30/03/14 Pengetesan Sampling Oli di Lab Pengadaan Trafo 3 days Mon 07/04/14 Wed 09/04/14 Pemasangan Kabel Trafo 2 days Fri 11/04/14 Sat 12/04/14 Pemasangan Cubicle Panel 2 days Sun 13/04/14 Mon 14/04/14 Pengadaan dan Pemasangan NGR 3 days Tue 15/04/14 Thu 17/04/14 99 Pengujian proteksi Trafo 2 days Fri 18/04/14 Sat 19/04/14 100 Energize Trafo 2 days Mon 21/04/14 Tue 22/04/14 101 TEST SAFETY VALVE 6 days Mon 07/04/14 Sat 12/04/14 102 Pengetesan Safety Valve 3 days Mon 07/04/14 Wed 09/04/14 100% Sertifikasi Safety Valve yang disahkan oleh Pemerint 3 days Thu 10/04/14 Sat 12/04/14 103 CHEMICAL SAMPLING SYSTEM 10 days Mon 07/04/14 Wed 16/04/14 105 III 106 III 10 days Mon 07/04/14 Wed 16/04/14 Mornholine Amine 10 days Mon 07/04/14 Wed 16/04/14 Hydrazine Sodium Phospate 10 days Mon 07/04/14 Wed 16/04/14 10 days Mon 07/04/14 Wed 16/04/14 Caustic Soda

Project Remaining-1
Date: Fin 04/04/14

DIBUAT OLEH
PT. PJB SERVICES